Description	Budget	Funds Secured	Funder	Vendor	Spent to date	Status
Village Center Planning	* • • • • •	.			.	
Village Center planning	\$12,440	\$12,440	Community Preservation Act	Conway School	\$12,440	Completed
Public use site preparation	• · • • • •	• · • • •			• · • • •	
Land clearing/brush cutting	\$10,000		Community Preservation Act	Isaac Taylor		In process
Archaeological Survey	\$4,200		Community Preservation Act	Public Archaeology Laborato	ı \$4,200	Completed
Fencing	\$25,000	\$25,000	Community Preservation Act	N/A	\$0	
Planning and preparation subtotal		\$46,635				
Playground						
Playground design	\$1,600	\$1,600	Community Preservation Act Aquinnay/Gay Head Community Association \$10k; Fruchtman Family Foundation	Leathers & Assoc.	\$1,600	Completed
Design development and construction docum	e \$25,000	\$25,000	\$6k; CPC \$9k	Leathers & Assoc.	\$25,000	Completed
Organization phase	\$3,100	1		Leathers & Assoc.		·
Construction consultation	\$21,600	1		Leathers & Assoc.		
Playground materials	\$193,246	\$4,040	CPC	Leathers & Assoc.		
	••••	• • • •				Approved funds, awaiting town meeting
		\$50,000	CPC			confirmation
		\$50,000	West Chop Community Fund			
Playground subtotal	\$244,546	\$130,640				
Pavilion	\$70,000	\$0		Hutker Architects		
Benches	\$6,000	\$0				
Food Forest						
Plant materials	\$4,000	\$0				
Supplies	\$2,000					
Parking area						
Clearing stone wall for parking area	\$5,000	\$5,000	CPC			
Total	\$383,186					
	<i>4000,100</i>	<i> </i>				